|      | 1909101 Quad Upgrade ESS - RFI Response - 1/13/2025  |   |                  |  |
|------|--|---|------------------|--|
| RFI# | RFI Question   | RFI Answer  | Date<br>Answered |  |
| 1    | EPP1 has 11 symbols in the middle of the rooms which are a square with FB in it. This symbol does not appear in the symbol list, but it is assumed this is a floor box. Please confirm the floor type in this area, and how access is to be obtained to install the floor boxes. | These 11 floorboxes are for power; 3120 & 3036. Floor types are RT1 finish per A-701SHP1  | 8/26/2024        |  |
| 2    | Is the contractor expected to provide a temporary guard booth as the new one is getting installed?   | Yes, GC to provide a temporary guard booth.   | 9/5/2024         |  |
| 3    | Please confirm that there is an existing telecom service drop/infrastructure, and no new conduit is expected to be run from the guard to a command center.   | No conduit is required to be ran from the Guard Booth to the Command Center   | 8/6/2024         |  |
| 4    | Is the contractor responsible for relocating the furniture or existing office equipment?   | GC is responsible for temporarily relocating furniture to perform work.   | 9/5/2024         |  |
| 5    | The classrooms are in use well before the museum opens, what are the expected working hours?   | Working hours are listed in Div 010000 Part 3.1. Contractor's construction schedule should consider phasing to minimize impact to classrooms. | 8/26/2024        |  |
| 6    | What is the project's anticipated award time frame?  | End of 1st quarter FY 25 End of 3rd Quarter FY25  | 1/13/2025        |  |
| 7    | What is the existing fire alarm system?  | Siemens XLS   | 8/6/2024         |  |
| 8    | Please provide contact information for the company that maintains the fire alarm system.   | James Gates Operational Manager 240280<br>6983  | 8/26/2024        |  |
| 9    | What is the existing proprietary electronic access control system (ePACs)?   | Software House  | 8/6/2024         |  |
| 10   | Please provide contact information for the company that maintains the existing electronic access control system.   | Parson: Scott Butler Operational Manager 202 658 4914 Get Wired: Christine Operational Manager 301 524 9955                                   | 8/26/2024        |  |
| 11   | Please confirm that existing electrical and water utilities are available for the Contractor's use and free of charge.   | Confirmed   | 8/6/2024         |  |
| 12   | Please confirm if the Superintendent can also be a Quality Manager & Site Safety Officer on this project.  | Yes, if they meet the specification requirements.   | 8/6/2024         |  |
| 13   | Please confirm that no other personnel required aside from Superintendent/QCM/SSHO.  | Refer to specifications.  | 8/6/2024         |  |
| 14   | Are we required to have a separate team for normal and off-hours work. If yes, please confirm if an alternate superintendent is enough to fill the supervision requirement during off-hours work.  | Refer to specifications and your means and methods.   | 8/6/2024         |  |
| 15   | Please clarify if hiring Commissioning Agent (CxA) is the responsibility of General Contractor.  | GC must provide a third party inspector, but not a commissioning agent.   | 8/26/2024        |  |
| 16   | Please provide sign-in sheet   | Provided as attachment.   | 8/6/2024         |  |

| 17 | Diagon configura that any averally as installation of EEE is | CC to averally and install EEE for OBC Cuita OBC | 1/12/2025   |
|----|--|--|-------------|
| 17 | Please confirm that any supply or installation of FFE is     | GC to supply and install FFE for OPS Suite, OPS  | 1/13/2025   |
|    | the responsibility of the Government. If not, please         | Command Center, and one chair for guard          |             |
|    | provide a complete specification.                            | booth. Refer to Product Data. Furniture and      |             |
|    |  | AV equipment in classrooms are excluded          |             |
|    |  | from scope. Provide an allowance for FFE (as     |             |
|    |  | indicated in Divisions 11 and section 125120     |             |
|    |  | in the specifications) as an option. See         |             |
|    |  | attached updated specifications 010000,          |             |
|    |  | 113013 and 125120 and drawings addressing        |             |
|    |  | FFE.   |             |
| 18 | Please provide site utility as-built drawings where the      | Site Utilities Plan for Quadrangle Building is   | 8/26/2024   |
|    | new guard booth is located.                                  | attached.  |             |
| 19 | A-008P1 is calling out for a curb along the perimeter of     | Flush slab edge intended to extend 6 inches      | 8/26/2024   |
|    | guard booth. However, Sections in A-012P1 show slab          | beyond outer face of guardbooth wall to serve    |             |
|    | on grade with same elevation to the ground. Please           | as protective edge from mowers.                  |             |
|    | clarify which is correct and provide details of the curb     |  |             |
|    | if needed.   |  |             |
| 20 | Is the highlighted portion of the drawing a concrete         | Highlighted portion is not a curb.               | 8/26/2024   |
|    | curb? Please clarify and provide details.                    |  |             |
| 21 | Is the highlighted portion of the drawing a handicap         | Design intent on the highlighted portion is      | 9/5/2024    |
|    | ramp? Please clarify and provide details.                    | NOT for accessible entry, accessible ramp is     |             |
|    |  | not required. GC is responsible for ensuring     |             |
|    |  | positive drainage away from the new guard        |             |
|    |  | booth and throughout the limits of               |             |
|    |  | disturbance.                                     |             |
| 22 | Please provide specifications for stone cladding on          | Refer to Spec 0444200.                           | 8/26/2024   |
|    | guard booth  | ·  | ,           |
| 23 | Please provide sections of the clouded area of the           | Sections will not provide significant            | 9/5/2024    |
|    | drawing.   | information. The distance between the pull       |             |
|    |  | boxes and the booth is 2 feet. The exact         |             |
|    |  | conduit routings should be coordinated in the    |             |
|    |  | field.   |             |
| 24 | Please provide duct bank details                             | There are no duct banks. These are direct        | 9/5/2024    |
|    | ·  | buried conduits as shown.                        |             |
| 25 | Drawing E402EPP1 Sub Level 3 Room 3221 has 2 new             | GC to determine best route in field for all      | 8/26/2024   |
|    | circuits. One to PESEC and one to PSEC. These panels         | conduits.  |             |
|    | are located on sublevel 1. Please provide a pathway to       |  |             |
|    | run these conduits.  |  |             |
| 26 | Drawing E101FPP1 and Drawing E408EPP1. There are             | GC to determine best route in field for all      | 8/26/2024   |
|    |  | conduits.  | , _ ,       |
|    | and 1 from HP3A1. Please provide a pathway from the          |  |             |
|    | panels to the classroom locations. The area in               |  |             |
|    | between seems inaccessible.                                  |  |             |
| 27 | Drawing E601DGP1. Please provide a path for the new          | GC to determine best route in field for all      | 8/26/2024   |
|    | feeder from SWBD A to ECB TSEC.                              | conduits.  | 0, 20, 2027 |
| 28 | What level of Security Clearance is required by              | Special Agreement Checks (SACs)                  | 8/26/2024   |
| 23 | Smithsonian?   | openar i greenerit ericolo (ones)                | 5, 20, 2024 |
| 29 | Who is responsible for video wall equipment and              | Refer to Division 27 274116 specification        | 8/6/2024    |
| 23 | installation?  | There to Division 27 274110 specification        | 0,0,2024    |
| 30 | Who is responsible for Security Desk and Desk                | Refer to Division 28 281515 specification.       | 8/6/2024    |
| 30 | Monitors?  | There to Division 20 201313 specification.       | 0/0/2024    |
|    | INIOHILOIS!  |  |             |

| 31 | Who is responsible for wall penetration and cable pathways?  | Electrical   | 8/6/2024  |
|----|--|--|-----------|
| 32 | Does a project schedule exist for the project? If so, can it be shared? If no schedule exists, can high-level milestone dates be provided? (i.e. construction start, construction completion)? | Project schedule is to be developed by the GC after contract award. Performance period is stated in specifications. High-level milestones will be discussed in the Pre-Con.  | 8/6/2024  |
| 33 | Can a site walkthrough be coordinated?   | Site Walk occurred on July 17, 2024. No further site walks planned.  | 8/6/2024  |
| 34 | Please confirm a low voltage permit will be required.  | Confirmed  | 8/6/2024  |
| 35 | Are there any areas in scope of work that contain asbestos?  | The only known asbestos in the Quad is brown duct mastic and floor tile in Hallway 2014. If floor tile is to be disturbed in the scope, a visual inspection or testing is recommended to confirm if its is the ACM previously identified in Hallway 2014. An ACM report is attached. | 9/5/2024  |
| 36 | Sheet TN201ELP1 Indicates network equipment provided and installed by owner. Please confirm owner is to provide and install all network equipment associated with this scope of work           | Confirmed  | 8/6/2024  |
| 37 | Who is responsible for door and door frame prep for security equipment? (Holes drilled for contact, door cored for mortise locks, transfer hinge, etc.)  | GC is responsible for work and will determine which trade is appropriate. Follow door schedule and security drawings.  | 8/26/2024 |
| 38 | Is security cabling to be done by Div. 28(Security Contractor) or Div 27?  | The cabling requirements for security cables are found in Div 28. The cabling to the devices shall be done by DIV 28.  | 8/6/2024  |
| 39 | Who is responsible for door locking hardware? DIV.8 or DIV.28?   | Division 28  | 8/6/2024  |
| 40 | Confirm what DIV is providing the UPS equipment?   | Division 28 will provide UPS for the Security Servers  | 8/6/2024  |
| 41 | Confirm DIV.7 will be doing all Firestopping?  | GC to determine which trade is appropriate   | 8/26/2024 |
| 42 | C*Cure 800/8000 End of life by Software House there is no support for this product. Confirm this this system be upgraded to C*Cure 900/9000 software?  | Yes, upgrade to C*Cure 900/9000  | 8/6/2024  |
| 43 | Confirm that electrician will providing power for the UPS?   | Confirmed  | 8/6/2024  |
| 44 | Please confirm that the government will handle removal, disposal or salvage of any equipment in Photo Lab.   | Any remaining furniture or equipment by the start of construction will be the responsibility of the GC to remove. For bidding purposes, the salvage of the stainless steel sinks and lockers by SI can be assumed. All other equipment to be disposed of by GC.                      | 8/26/2024 |
| 45 | Please provide the location/s where we need Level 3 Ballistic Rated Ceiling  | 3112E Weapons Room.  | 8/26/2024 |
|    |  |  |           |

| 46 | If room signage is required, please provide a room identification plan showing rooms and required type of signage.   | Per spec 101423.16, new room-identification signs to match room name and number identified in areas of new work in the drawing set.   | 9/5/2024                          |
|----|--|---|-----------------------------------|
| 47 | If room signage is required, please provide signage detail layout  | No signage detail at this time. Signage plans to be reviewed by SI and discussed at Pre-Con meeting.  | 9/5/2024                          |
| 48 | Please confirm that no work related to historic treatment of steel windows in this project. If there are, please provide locations which needs this Specification Section.   | Confirmed, no window scope.   | 8/26/2024                         |
| 49 | Please confirm that the government is responsible for detention gun lockers. If not, please provide locations, detail design and quantity required in this project.  | New detention gun lockers will be "owner furnished contractor installed". Refer to updated drawings A406EPP1, E402EPP1, and TN103FPP for locker installation.   | <del>8/26/2024</del><br>1/13/2025 |
| 50 | Please confirm that the government will provide a fire watch and security during Fire Suppression & Fire Alarm Outage?   | Fire watch personnel is provided by the contractor to cover any outages over the duration of the contract. Security Operations will provide off hours tours of the area the outage covers at an incurred cost to the project.   | 8/26/2024                         |
| 51 | What is the maximum duration allowed for Fire Suppression & Fire Alarm not to be in service?   | Measures should be taken to keep outages to as minimal a duration as possible. The contractor should present a plan to minimize outages and it is up to OSHEM's discretion to determine if the plan is acceptable.  | 8/26/2024                         |
| 52 | Please confirm that rebar is not required for entry apron. If yes, please provide rebar arrangement detail.  | Rebar not required. Per General Concrete notes G001, reinforced concrete design follows ACI 318-14 (Building Code Requirements for Structural Concrete). For the referenced exterior slab (entry apron), 6x6 W5.5xW5.5 may be used as a minimum reinforcement. Submit location of proposed construction joints to COTR for approval (033000-3.3.B | 9/5/2024                          |
| 53 | Please provide the required soil and subbase profile under entry apron.  | Reference C-232ELP1   | 8/26/2024                         |
| 54 | Please provide the product data for Copier (E-3).  | Existing copier at OPS office suite will be reused for new office suite. Shredder is NIC.   | 9/9/2024                          |
| 55 | Specification says Refrigerator/Freezer E-2 shall be a two-door refrigerator with freezer on top and complying with AHAM HRF-1. Product data says 19 Cu. Ft. Single Door Refrigerator (Product Data: FPRU19F8WF). Please provide the correct product data. | Single door refrigerator is the correct type.   | 8/26/2024                         |

| 56 | Please provide hardware sets for sets for openings 1011.2, 3112D, 3112E, 3112F.1 & 3112G.  | 1011.2 = set 510; exclude sound seals and automatic door bottom 3112D = set 510 3112R.1 = set 815 3112G = set 510 3112E = revised set 814, see attached   | 9/5/2024  |
|----|--|---|-----------|
| 57 | Please provide specifications for Ballistic opening 3112E.   | See attached updated specification.   | 9/5/2024  |
| 58 | Comparing the old and new layout, please confirm that the two gypsum board bulkheads are to be demolished.   | Confirmed.  | 8/26/2024 |
| 59 | Comparing the old and new layout, please confirm that the ceiling in clouded portion of the drawing is to be demolished.   | Confirmed.  | 8/26/2024 |
| 60 | How many total devices will be monitored?  | Please refer to the floorplans where the devices for this effort are shown  | 9/9/2024  |
| 61 | Would you prefer a yearly or multiyear license?  | Please provide a yearly cost with multiyear options   | 9/9/2024  |
| 62 | Do you have an existing server, or do you want this supplied - turnkey?  | Please provide turn-key as per specification 280513.10  | 9/9/2024  |
| 63 | Is 'ongoing support' implying that we manage the app and node only? Or, to manage the XX devices being monitored as well?  | Ongoing support refers to total system report. Please provide cost breakdown for the above two mentioned options.   | 9/9/2024  |
| 64 | Please clarify what type of lock goes on each Access<br>Control Door (Strike or Mortise lock). The drawings<br>have a door schedule but don't have the key to<br>reference back to.  | Please refer to Division 8 for locking<br>hardware. TY501DTP1 details call for<br>electrified lockset with Integrated Rex   | 9/9/2024  |
| 65 | Per the response to RFI 02, the GC is now required to provide a temporary guard booth. There are no provisions or requirements outlined in the contract documents for a temporary guard booth. Please provide details, specifications, locations, power requirements, etc. for this temporary guard booth. | The temporary guard booth shall be trailer mounted, minimum 5'x5', with HVAC and Electric supplied by a generator. An example of such a product can be found at the link: https://yorkguardshack.com/product/trailermount-shack-5x5-honda-generator/  | 1/13/2025 |
| 66 | Per the response to RFI 046 and 047, there are no details available for signage. Please confirm that the signage will be handled as a change order after the award, as there is no way for all bidders to accurately price the signage without details.  | There will not be a planned change order. Signage will match existing in the area. Two types of signs will be used, images attached. Floor plan is attached showing location of new signs and their type. Total of 10 new signs. All signs on sublevel 1 will be salvaged and reused. The size of Type 1 sign is approximately 6" by 10", the size of Type 2 sign is approximately 8.5" by 15". This is for bidding purposes only. GC will provide submittals for review by SI. This response replaces RFI's 46 and 47. | 1/13/2025 |

| 67 | RFI #61 says to provide a yearly cost with multiyear | Please provide a one year license. This      | 1/13/2025 |
|----|--|--|-----------|
|    | options. Can you please confirm how many multi       | response will replace the responses given in |           |
|    | years are required for the licensing?                | RFI 61 and 63.                               |           |
| 68 | RFI #63 states to provide a breakdown for the two    | Please provide a one year license. This      | 1/13/2025 |
|    | options mentioned in RFI #61. Can you please         | response will replace the responses given in |           |
|    | provide an updated bid sheet with the options        | RFI 61 and 63.                               |           |
|    | included?  |  |           |